

Program Name and Description	Need Filing	Need Filed	Need Approved	Need Filing Status	Facility Proposal Filing	TFO	Facility Filed	Facility Approved	Energization	Forecast ISD	Forecast Cost	Facility Filing Status				
					1022	Cornish Lake 954S - Michichi-Three Hills 144kV DC Line 7L25	ATCO		1	Cornish Lake 954S - Michichi-3Hills 144kV D/C Line	2012-08-30	\$11,000,000	TFO Preparing Estimates			
					1023	Stettler 769S - Nevis 768S 144kV S/C Line 7L143	ATCO		1	Stettler 769S - Nevis 768S 144kV S/C Line	2012-06-30	\$8,000,000	TFO Preparing Estimates			
					1024	Nilrem 574S combined with D/C 240kV 953L -1047L(ex 953L)	AML		1	Nilrem 574S combined with D/C 240kV 953L - 1047L(ex 953L)	2011-10-01	\$45,000,000	TFO Preparing Estimates			
					1025	Tucuman 478S combined with D/C 138kV 679L-680L	AML		1	Tucuman 478S combined with D/C 138kV 679L-680L	2011-10-01	\$2,500,000	TFO Preparing Estimates			
					1026	Hansman Lake 650S SVC addition	AML		1	Hansman Lake 650S SVC addition	2012-09-30	\$55,000,000	TFO Preparing Estimates			
					1027	New 240 kV line 966L from Pemukan 932S -Hansman Lake 650S	AML		1	New 240 kV line 966L from Pemukan 932S - Hansman Lake 650S	2012-09-30	\$18,000,000	TFO Preparing Estimates			
					1028	New 240kV line 1060L from Ware Junction 132S-West Brooks 28S	AML		1	New 240kV line 1060L from Ware Junction 132S-West Brooks 28S	2012-09-30	\$58,000,000	TFO Preparing Estimates			
NCTD	North Central Transmission Development	1	North Central Transmission Development	2009-07-08	AUC Reviewing NID	1005	2x 25kV Breaker addition at Fieldgate	ATCO	2009-09-10	1	All Equipment	2010-06-18	\$1,196,000	AUC Reviewing Facilities Application		
	Transmission System Upgrade in North Central Area.					1006	ATCO Slave Lake-High Prairie 144kV System Upgrade	ATCO		1	All Equipment	2012-12-31	\$50,760,000	Waiting for Need Phase Completion		
NWTD	North West Transmission Development	1	North West Transmission Development	2006-03-06	2006-08-17	NID Approved	598	9L15-240kV Wesley Creek 834S to Brintnell 876S. 2x300 MVA Tx	ATCO	2007-06-19	2007-11-23	1	Wesley Creek 834S Energize Bkr 701	2009-09-03	\$208,329,000	Facilities Application Approved
	NW Transmission Development									2	Wesley Creek 834S Energize 902T,903,503	2009-12-19				
										3	Wesley Creek 834S Energize 904, 902	2010-02-26				
										4	Wesley Creek 834S Energize 909, 909R	2009-12-18				
										5	Energize 9L15	2009-12-18				
										6	Energize 901 and 901T	2010-02-26				
					599	7L131/7L106 144kv D/C line Wesley Creek to Meikle 905S & CTs	ATCO	2008-07-29	2008-12-19	1	All Equipment	2010-09-30	\$193,189,000	Facilities Application Approved		
					600	7L133-144 kv S/C line Sulphur Point 828S to High Level 786S	ATCO	2009-05-19	2009-09-11	1	All Equipment	2011-04-01	\$77,558,000	Facilities Application Approved		
					601	High Level 786S +/- 30 MVAR SVC	ATCO	2009-04-14	2009-09-01	1	All Equipment	2010-06-30	\$12,298,000	Facilities Application Approved		
					602	7L113-144kv S/C line Ring Creek 853S to New Arcenciel 930S	ATCO			1	All Equipment	2012-04-30	\$121,246,000	TFO Preparing Facilities Application		
					603	Arcenciel 930S -30 +50 MVAR synch cond Under review	ATCO			1	All Equipment	2012-04-30	\$21,402,000	TFO Preparing Facilities Application		
					605	Arcenciel 930S +/- 30 MVAR SVC	ATCO			1	All Equipment	2011-09-01	\$12,050,000	TFO Preparing Facilities Application		

Program Name and Description	Need Filing	Need Filed	Need Approved	Need Filing Status	Facility Proposal Filing	TFO	Facility Filed	Facility Approved	Energization	Forecast ISD	Forecast Cost	Facility Filing Status
					606 Little Smoky 813S-install +/- 100MVAR SVC & 2-144kV breakers	ATCO	2009-06-29	2009-06-29	1 Energize bkrs 717 and 718 2 Energize SVC	2009-09-03 2010-03-30	\$21,554,000	Facilities Application Approved
SATD Southwest Alberta Transmission Development  Transmission development in Goose Lake - Peigan and North Lethbridge	1 Southwest Alberta Transmission Development	2004-03-31	2005-05-17	NID Approved	970 D/C 240kV Line from Goose Lake 103S to Peigan 59S	AML	2004-04-05	2009-05-11	1 All Equipment	2010-06-24	\$199,000,000	Facilities Application Approved
					971 D/C 240kV line from Peigan 59S and N.Lethbridge 370S	AML	2006-02-10	2009-05-11	1 All Equipment	2010-05-26		Facilities Application Approved
					972 138kV Tie Line between 170L and 725L	AML	2008-11-14	2009-07-07	1 All Equipment	2010-06-24		Facilities Application Approved
					973 Reconductoring 2km of 616L (170L) line	AML	2006-04-13	2009-05-11	1 All Equipment	2010-06-24		Facilities Application Approved
SATR Southern Alberta Transmission Reinforcement	1 Southern Alberta Transmission Reinforcement	2008-12-30	2009-09-17	NID Approved	882 Stage 1 - 911L Line Replacement	AML			1 All Equipment	2014-04-15	\$345,100,000	TFO Preparing Facilities Application
					883 Stage 1 - Milo Junction Switching Station	AML	2009-12-21		1 All Equipment	2011-01-31	\$29,700,000	AUC Reviewing Facilities Application
					884 Stage 1 - PST Addition at Coleman 799S	AML			1 All Equipment	2012-11-15	\$13,300,000	TFO Preparing Facilities Application
					886 Stage 1 - 240kV lines from West Brooks to E. Med Hat S/S	AML			1 All Equipment	2013-03-31	\$222,500,000	TFO Preparing Facilities Application
					887 Stage 1 - East Med Hat to Whitla 240 kV Transmission Line	AML			1 All Equipment	2013-03-31	\$194,300,000	TFO Preparing Facilities Application
					888 Stage 1 - Med Hat Area 138kV line development	AML			1 All Equipment	2013-06-30	\$50,300,000	TFO Preparing Facilities Application
					1034 Stage 2 - Chapel Rock Sub and 240kV line to Fidler	AML			1 All Equipment	2015-02-15	\$217,400,000	TFO Preparing Facilities Application
					1035 Stage 2 - Sub C and 240kV line to MATL S/S	AML			1 All Equipment	2014-08-15	\$128,400,000	TFO Preparing Facilities Application
					1036 Stage 2 - Goose Lake S/S to Sub C 240kV line	AML			1 All Equipment	2015-10-15	\$186,600,000	TFO Preparing Facilities Application
					1037 Stage 2 - Sub C to Whitla 240kV line	AML			1 All Equipment	2014-08-15	\$79,300,000	TFO Preparing Facilities Application
					1038 Stage 2 - Blackie Area 138kV Upgrade	AML			1 All Equipment	2014-02-15	\$18,100,000	TFO Preparing Facilities Application
					1039 Stage 2 - Cypress Substation SVC	AML			1 All Equipment	2013-08-15	\$31,100,000	TFO Preparing Facilities Application
					1040 Stage 2 - Ware Junction Substation Upgrade	AML			1 All Equipment	2012-02-15	\$10,300,000	TFO Preparing Facilities Application
SETR South East Transmission Reinforcement  System reinforcement at Lethbridge, Brooks and Empress	1 South East Transmission Reinforcement	2007-09-27	2008-07-11	NID Approved	974 City of Lethbridge	Leth.	2009-03-15	2010-01-22	1 All Equipment	2010-03-01	\$5,000,351	Facilities Application Approved
					975 AML North Lethbridge	AML	2009-02-24	2009-11-06	1 All Equipment	2010-02-15	\$9,265,336	Facilities Application Approved
					976 Brooks Area Transmission Development	AML	2008-12-18	2009-03-17	1 All Equipment	2010-01-29	\$4,000,000	Facilities Application Approved
					981 Brooks New Transformers	AML	2008-12-18	2009-03-17	1 All Equipment	2009-11-30	\$8,000,000	Facilities Application Approved